

Pipeline Group Factual Report

ATTACHMENT 13

Demopolis – Milner Hydrotest

**Carmichael, Mississippi
DCA 08 MP 001**



DIXIE PIPELINE

DM-ML HYDROTEST 2004

Test Section Number 1A

M.P. 521.82 to M.P. 487.91

24 April 2004

Test Summary:

The purpose of this report is to summarize the results from Test Section 1A of the DM-ML Hydrotest 2004 Project for Dixie Pipeline. This section was comprised of 12.75" O.D. x 0.250" W.T. x Grade X-52. The section was between M.P. 487.91 and M.P. 521.82 for a total length of 33.91 miles.

The test began at 9:30 am on April 24, 2004 and ended at 5:30 pm on April 24, 2004. The initial test pressure at the test site for the strength test was 1,837 psi. At 1:35 pm the test pressure was reduced from 1,837 psi to 1,743 psi to begin the leak test portion of the hydrotest. After the full 8-hours the final test pressure was 1,743 psi.

The ambient temperature at the test site was 64°F at the beginning of the test and reached a maximum of 83°F and remained 83°F until the end of the test. The pipe temperature at the beginning of the test was 68°F and increased to a maximum of 83°F at the end of the test.

The minimum test pressure at the highest point in the test section during the strength test was 1,777 psi yielding 87.2% SMYS. The maximum test pressure at the lowest point during the strength test was 1,847 psi yielding 90.6% SMYS. The minimum test pressure at the highest point in the test section during the leak test was 1,683 psi yielding 82.5% SMYS. The maximum test pressure at the lowest point during the leak test was 1,753 psi yielding 86.0% SMYS. The test pressure was maintained throughout the duration of the test and was subsequently accepted as valid.



DIXIE PIPELINE

DM-ML HYDROTEST 2004

Test Section Number 1B

M.P. 521.82 to M.P. 560.72

28 April 2004

Test Summary:

The purpose of this report is to summarize the results from Test Section 1B of the DM-ML Hydrotest 2004 Project for Dixie Pipeline. This section was comprised of 12.75" O.D. x 0.250" W.T. x Grade X-52. The section was between M.P. 521.82 and M.P. 560.72 for a total length of 38.90 miles.

The test began at 8:00 am on April 28, 2004 and ended at 4:00 pm on April 28, 2004. The initial test pressure at the test site for the strength test was 1,900 psi. At 12:07 pm the test pressure was reduced from 1,900 psi to 1,799 psi to begin the leak test portion of the hydrotest. After the full 8-hours the final test pressure was 1,799 psi.

The ambient temperature at the test site was 45°F at the beginning of the test and reached a maximum of 75°F and remained 75°F until the end of the test. The pipe temperature at the beginning of the test was 61°F and increased to a maximum of 83°F at the end of the test.

The minimum test pressure at the highest point in the test section during the strength test was 1,695 psi yielding 83.1% SMYS. The maximum test pressure at the lowest point during the strength test was 1,900 psi yielding 93.2% SMYS. The minimum test pressure at the highest point in the test section during the leak test was 1,594 psi yielding 78.2% SMYS. The maximum test pressure at the lowest point during the leak test was 1,799 psi yielding 88.2% SMYS. The test pressure was maintained throughout the duration of the test and was subsequently accepted as valid.



DIXIE PIPELINE

DM-ML HYDROTEST 2004

Test Section Number 2AW

M.P. 560.72 to M.P. 577.21

03 May 2004

Test Summary:

The purpose of this report is to summarize the results from Test Section 2AW of the DM-ML Hydrotest 2004 Project for Dixie Pipeline. This section was comprised of 12.75" O.D. x 0.250" W.T. x Grade X-52. The section was between M.P. 560.72 and M.P. 577.21 for a total length of 16.5 miles.

The test began at 8:45 am on May 03, 2004 and ended at 5:15 pm on May 03, 2004. The initial test pressure at the test site for the strength test was 1,822 psi. At 1:02 pm the test pressure was reduced from 1,822 psi to 1,722 psi to begin the leak test portion of the hydrotest. After the full 8-hours the final test pressure was 1,722 psi.

The ambient temperature at the test site was 55°F at the beginning of the test and reached a maximum of 65°F before decreasing to 64°F at the end of the test. The pipe temperature at the beginning of the test was 61°F and increased to a maximum of 79°F at the end of the test.

The minimum test pressure at the highest point in the test section during the strength test was 1,811 psi yielding 88.8% SMYS. The maximum test pressure at the lowest point during the strength test was 1,980 psi yielding 97.1% SMYS. The minimum test pressure at the highest point in the test section during the leak test was 1,711 psi yielding 83.9% SMYS. The maximum test pressure at the lowest point during the leak test was 1,880 psi yielding 92.2% SMYS. The test pressure was maintained throughout the duration of the test and was subsequently accepted as valid.



STROKE / PRESSURE LOG

Date: 04/24/04

Page: 1 of 1

Company

& Contractor: DIKIE PIPELINE

Project:

Demopolis to Milner

Contract

Location:

Pipe

Number:

Description:

Section

From:

To:

Number(s): 2A

MP/STA 30668 +62

MP/STA 29606+03

Length:

Pressure

Unit Location: COOSA RIVER

Pressure

Unit Number:

Gallons/Stroke:

Date & Time

Start Pump: 4/24/04 10:11

☒ SAM☐ PPM

Pressure:

Date & Time

Stop Pump:

04/24/04 11:15

☒ SAM☐ PPM

Pressure:

Time	Pressure (psig)	Strokes	Difference	Time	Pressure (psig)	Strokes	Difference
10:11	1600	0	0		90	2091	71
	10	74	74	10:55	1900	2163	72
	20	146	72		10	2236	73
	30	216	70		20	2307	71
	40	289	73		30	2380	73
10:18	1650	360	71		40	2454	74
	60	431	71	10:03	1950	2528	74
	70	504	73		60	2601	73
	80	576	72		70	2673	72
	90	648	72		80	2744	71
10:26	1700	717	69		90	2817	73
	10	789	72		2000	2890	
	20	862	73		2006		
	30	933	71				
	40	1006	73				
10:33	1750	1080	74				
	60	1150	70				
	70	1222	72				
	80	1294	72				
	90	1366	72				
10:40	1800	1439	72				
	10	1511	73				
	20	1582	71				
	30	1657	75				
	40	1724	67				
10:48	1850	1803	79				
	60	1874	71				
	70	1947	73				
	80	2020	73				

Log Continued: ☐ Yes ☐ No

Remarks:

BLOWOUT #1, SECTION 2A, 2005 PSI, 11:10AM


Milbar Superintendent

Date

Company Representative

Date

4/24/04



DIXIE PIPELINE

DM-ML HYDROTEST 2004

Test Section Number 2AE

M.P. 577.21 to M.P. 580.8

01 May 2004

Test Summary:

The purpose of this report is to summarize the results from Test Section 2AE of the DM-ML Hydrotest 2004 Project for Dixie Pipeline. This section was comprised of 12.75" O.D. x 0.250" W.T. x Grade X-52. The section was between M.P. 577.21 and M.P. 580.8 for a total length of 3.59 miles.

The test began at 8:45 am on May 01, 2004 and ended at 5:00 pm on May 01, 2004. The initial test pressure at the test site for the strength test was 1,928 psi. At 12:55 pm the test pressure was reduced from 1,927 psi to 1,828 psi to begin the leak test portion of the hydrotest. After the full 8-hours the final test pressure was 1,828 psi.

The ambient temperature at the test site was 70°F at the beginning of the test and reached a maximum of 82°F and was 82°F at the end of the test. The pipe temperature at the beginning of the test was 68°F and increased to a maximum of 84°F at the end of the test.

The minimum test pressure at the highest point in the test section during the strength test was 1,913 psi yielding 93.8% SMYS. The maximum test pressure at the lowest point during the strength test was 1,928 psi yielding 94.6% SMYS. The minimum test pressure at the highest point in the test section during the leak test was 1,812 psi yielding 88.8% SMYS. The maximum test pressure at the lowest point during the leak test was 1,828 psi yielding 89.6% SMYS. The test pressure was maintained throughout the duration of the test and was subsequently accepted as valid.



DIXIE PIPELINE

DM-ML HYDROTEST 2004

Test Section Number 2AS

M.P. 577.21 to M.P. 577.46

8 May 2004

Test Summary:

The purpose of this report is to summarize the results from Test Section 2AS of the DM-ML Hydrotest 2004 Project for Dixie Pipeline. This section was comprised of 12.75" O.D. x 0.375" W.T. x Grade X-35. The section begins at M.P. 577.21 and ends at M.P. 577.46 for a total length of 1,336 feet.

The test began at 10:35 am on May 8, 2004 and ended at 6:35 pm on May 8, 2004. The initial test pressure at the test site for the strength test was 1,911 psi. The section was continually bled down throughout the duration of the test in order to prevent over pressuring due to temperature. At 2:35 pm the test pressure was reduced from 1,910 psi to 1,822 psi to begin the leak test portion of the hydro test. After the full 8-hours the final test pressure was 1,853 psi.

The ambient temperature at the test site was 79°F at the beginning of the test and reached a maximum of 90°F before decreasing to 81°F at the end of the test. The pipe temperature at the beginning of the test was 76°F and increased to a maximum of 84°F before decreasing to 81°F at the end of the test.

The minimum test pressure during the test was 1,822 psi yielding 88.5% SMYS. The maximum test pressure during the test was 1,915 psi yielding 83.0% SMYS. The test pressure was maintained throughout the duration of the test and was subsequently accepted as valid.



DIXIE PIPELINE

DM-ML HYDROTEST 2004

Test Section Number 2B

M.P. 580.8 to M.P. 631.4

02 May 2004

Test Summary:

The purpose of this report is to summarize the results from Test Section 2B of the DM-ML Hydrotest 2004 Project for Dixie Pipeline. This section was comprised of 12.75" O.D. x 0.250" W.T. x Grade X-52. The section was between M.P. 580.8 and M.P. 631.4 for a total length of 50.6 miles.

The test began at 8:30 am on May 02, 2004 and ended at 5:15 pm on May 02, 2004. The initial test pressure at the test site for the strength test was 1,986 psi. At 12:45 pm the test pressure was reduced from 1,985 psi to 1,885 psi to begin the leak test portion of the hydrotest. After the full 8-hours the final test pressure was 1,888 psi.

The ambient temperature at the test site was 68°F at the beginning of the test and reached a maximum of 74°F before decreasing to 63°F at the end of the test. The pipe temperature at the beginning of the test was 71°F and increased to a maximum of 73°F before decreasing to 71°F at the end of the test.

The minimum test pressure at the highest point in the test section during the strength test was 1,783 psi yielding 87.4% SMYS. The maximum test pressure at the lowest point during the strength test was 1,986 psi yielding 97.4% SMYS. The minimum test pressure at the highest point in the test section during the leak test was 1,683 psi yielding 82.5% SMYS. The maximum test pressure at the lowest point during the leak test was 1,888 psi yielding 92.6% SMYS. The test pressure was maintained throughout the duration of the test and was subsequently accepted as valid.



STROKE / PRESSURE LOG

Date: 04/23/04

Page: 1 of 2

Company & Contractor: DIXIE PIPELINE Co. Project: Demopolis to Milner 2004
Contract Number: Location: COOSA River Pipe Description: 12" O.D. .750" W.T. X52 Grade
Section From: To: Length: 267,136'
Number(s): 2-B MP/STA 30668+62 MP/STA 33339+98

Pressure Unit Location: 30668 Pressure Unit Number: PT-021 Gallons/Stroke: 0.463
Date & Time Start Pump: 04/23/04 6:00 B&M Pressure: 1201 Date & Time Stop Pump: 04/23/04 8:46 B&M Pressure: 1201

Time	Pressure (psig)	Strokes	Difference	Time	Pressure (psig)	Strokes	Difference
6:38 AM	1400	0	—		90	6270	200
	10	228	228	7:37	1700	6488	218
	20	437	209		10	6694	206
	30	665	228		20	6895	201
	40	888	223		30	7117	222
6:47	1450	1098	210		40	7322	205
	60	1330	232	7:43	1750	7535	213
	70	1563	233		60	7750	215
	80	1790	227		70	7966	216
	90	1988	198		80	8163	197
6:56	1500	2212	224		90	8369	206
	10	2429	217	7:49	1800	8575	206
	20	2645	216		10	8780	205
	30	2868	223		20	8980	200
	40	3088	220		30	9188	208
7:05	1550	3300	212		40	9395	207
	60	3518	218	7:57	1850	9604	209
	70	3732	214		60	9807	203
	80	3942	210		70	10003	196
	90	4152	210		80	10212	209
7:14	1600	4370	218		90	10414	202
	10	4581	211	8:06	1900	10617	203
	20	4792	211		10	10817	200
	30	5000	208		20	11020	203
	40	5217	217		30	11220	200
7:23	1650	5433	216		40	11420	200
	60	5640	207	8:14	1950	11618	198
	70	5858	218		60		
	80	6070	212				

Log Continued: ☐ Yes ☐ No

Remarks: 8.16 AM Blow Out 11,837 STROKES

Milbar Superintendent

Date

Company Representative

Date

